Interboro School District



Glenolden Admin Renovation – Project Update January 25, 2022






Agenda

- Update on Site Status & 12/20 Borough Meeting
- Plan Review
- Budget & Schedule Updates
- First look Draft Entrance Renderings
- Discussion








Glenolden ES & Admin Properties


Estimated Area of New Admin = 7,880 sf

Property Area(Acres)	
Existing Glenolden ES =	8.552ac
New Admin =	<u>1.334ac</u>
Total Consolidated Lot =	9.886ac

Knowles Ave "Paper Road" traverses site Will request Borough to "vacate" this area.











Main Level





UP



Lower Level



Budget



- No change since November
- \$4,877,857 TOTAL
 - \$2,236,000 Renovation
 - \$ 600,000 Administration Parking
 - \$ 911,725 Glenolden ES Sitework
 - \$ 716,532 Soft Cost
 - \$ 293,600 Contingency
 - \$ 120,000 Playground Allowance
- Influence of Recent Inflation



Schedule



Activity	Start	Finish
Survey	10/8/2021	11/8/2021
Stakeholder Input (4 weeks)	11/8/2021	12/6/2021
Design & Const Docs	12/6/2021	3/11/2022
Zoning submission		<mark>1/28/2022</mark>
Land Development	3/1/2022	<mark>4/15/2022</mark>
Bidding	3/11/2022	4/8/2022
Award (conditional)		4/20/2022
procurement(1 mo)	4/21/2022	5/20/2022
Interior Renovation	5/23/2022	9/23/2022
Addition Construction	5/23/2022	11/18/2022
Parking Construction	6/6/2022	11/18/2022



Renderings

.

MOVED RECOM

INTERBORO SCHOOL DISTRICT ADMINISTRATION



Renderings

CALCORE !!

1000

DE

D'HUY Engineering, Inc.

Renderings

MERBOROSOROL CARGERAT

BOARD ROOM



111

Discussion









Glenolden Church Existing Conditions











Glenolden Church Existing Conditions













Glenolden Church Existing Conditions



